

## Elbow Grease Enterprises, LLC Safety Audit Form

|  |                          |                          |              |
|--|--------------------------|--------------------------|--------------|
| <b>Project:</b>  | <b>Auditor:</b>          |                          | <b>Date:</b> |
| <b>Inspection Item</b>   | <b>Yes</b>               | <b>No</b>                | <b>Notes</b> |
| <b>WALKWAYS</b>  |                          |                          |              |
| Are aisles and passageways kept clear and marked as appropriate?   | <input type="checkbox"/> | <input type="checkbox"/> |              |
| Are wet surfaces covered with non-slip materials?  | <input type="checkbox"/> | <input type="checkbox"/> |              |
| Are holes in the floor, sidewalk, or other walking surface repaired properly, covered, or otherwise made safe?   | <input type="checkbox"/> | <input type="checkbox"/> |              |
| Is there safe clearance for walking in aisles where motorized or mechanical handling equipment is operating?   | <input type="checkbox"/> | <input type="checkbox"/> |              |
| Are materials or equipment stored in such a way that sharp projections will not interfere with the walkway?  | <input type="checkbox"/> | <input type="checkbox"/> |              |
| Are spilled materials cleaned up immediately?  | <input type="checkbox"/> | <input type="checkbox"/> |              |
| Are changes of direction or elevations readily identifiable?   | <input type="checkbox"/> | <input type="checkbox"/> |              |
| Are aisles or walkways that pass near moving or operating machinery, welding operations, or similar operations arranged so employees will not be subjected to potential hazards? | <input type="checkbox"/> | <input type="checkbox"/> |              |
| Is adequate headroom provided for the entire length of any aisle or walkway?   | <input type="checkbox"/> | <input type="checkbox"/> |              |
| Are standard guardrails provided wherever aisle or walkway surfaces are elevated more than 30 inches (76.20 centimeters) above any adjacent floor or the ground?                 | <input type="checkbox"/> | <input type="checkbox"/> |              |
| Are bridges provided over conveyors and similar hazards?   | <input type="checkbox"/> | <input type="checkbox"/> |              |